



# Board Update

## June 5th, 2023



Park Rapids Additions and Renovations  
PARK RAPIDS PUBLIC SCHOOLS

# Agenda

---



- High School Updates
- Century Site Improvement Updates
- Bus Garage Updates
- Upcoming
- Overall Schedule
- Q&A

Park Rapids Additions and Renovations

## High School Improvements

---



- Construction Has Commenced!
- Frank White Demo
- Re-roofing, Started Today
- Asbestos Abatement at Frank White Gym

# High School Improvements





# High School Improvements





# High School Improvements



5/31/23 3:12:23 PM CDT



# High School Improvements

---



# High School Improvements





## Century Site Improvements

---



- Construction Has Commenced!
- SW Playground Being Installed
- Currently Shaping and Grading For Improvements

# Century Site Improvements

---





# Century Site Improvements

---





# Century Site Improvements

---





# Century Site Improvements

---





# Century Site Improvements





## Bus Garage

---



- Mobilized and Will Start Clearing and Grubbing
- June 19<sup>th</sup> Scheduled Start Date

# Bus Garage

---





## Upcoming

---



- Design Development Documents at Century Renovations
- Continue to Progress Through Construction

Park Rapids Additions and Renovations

## Overall Schedule

---



- Bus Garage – Summer of '23 w/ Substantial Completion Early February of '24
- Elementary Parent Pick-up / Drop-off – Summer of '23
- Elementary Renovations – Summer of '24
- Secondary Additions – Commence Summer of '23 – Complete August of '24
- Secondary Additions (ALC/Trans./Kitchen) – Commence Summer of '24 and – Complete May of '25 (Reference Phasing Plan)
- Secondary Phase 1 Renovations – Summer of '24 (Reference Phasing Plan)
- Secondary Phase 2 Renovations – Summer of '25 (Reference Phasing Plan)



Questions?

